

O'Neill Dr and Sienna Pkwy Asphalt Overlay
 County of Orange | PM204-003
 Excel Paving Company | Job No. 5676.03

ID	Task Name	Duration	Start	Finish	14, '20	Jun 21, '20	Jun 28, '20	Jul 5, '20	Jul 12, '20	Jul 19, '20	Jul 26, '20	Aug 2, '20	Aug 9, '20	Aug 16, '20	Aug 23, '20	Aug 30, '20	Sep 6, '20	Sep 13, '20					
					T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1	O'Neill Dr & Sienna Pkwy Asphalt Overlay	70 days	Mon 6/15/20	Fri 9/18/20	[Summary Bar]																		
2	Notice to Proceed	0 days	Mon 6/15/20	Mon 6/15/20	6/15																		
3	Mobilization & Install BMPs	1 day	Mon 6/15/20	Mon 6/15/20	[Task Bar]																		
4	Maintain BMPs	70 days	Mon 6/15/20	Fri 9/18/20	[Task Bar]																		
5	Concrete Improvements	5 days	Mon 6/15/20	Fri 6/19/20	[Summary Bar]																		
6	Demo & Grade Concrete	2 days	Mon 6/15/20	Tue 6/16/20	[Task Bar]																		
7	Pour Concrete	2 days	Wed 6/17/20	Thu 6/18/20	[Task Bar]																		
8	Slot Patch	1 day	Fri 6/19/20	Fri 6/19/20	[Task Bar]																		
9	Roadway Improvements	65 days	Mon 6/22/20	Fri 9/18/20	[Summary Bar]																		
10	Phase 1A - Ethereal St to O'Neill Dr	5 days	Mon 6/22/20	Fri 6/26/20	[Summary Bar]																		
11	Lower Existing Utilities	1 day	Mon 6/22/20	Mon 6/22/20	[Task Bar]																		
12	Grind 0.20' AC	1 day	Tue 6/23/20	Tue 6/23/20	[Task Bar]																		
13	Install 0.20' ARHM Overlay	1 day	Wed 6/24/20	Wed 6/24/20	[Task Bar]																		
14	Adjust Utilities	2 days	Thu 6/25/20	Fri 6/26/20	[Task Bar]																		
15	Phase 1B - Ethereal St to O'Neill Dr	5 days	Mon 6/29/20	Fri 7/3/20	[Summary Bar]																		
16	Lower Existing Utilities	1 day	Mon 6/29/20	Mon 6/29/20	[Task Bar]																		
17	Grind 0.20' AC	1 day	Tue 6/30/20	Tue 6/30/20	[Task Bar]																		
18	Install 0.20' ARHM Overlay	1 day	Wed 7/1/20	Wed 7/1/20	[Task Bar]																		
19	Adjust Utilities	2 days	Thu 7/2/20	Fri 7/3/20	[Task Bar]																		
20	Striping - 1st Coat	1 day	Fri 7/3/20	Fri 7/3/20	[Task Bar]																		
21	Phase 2A - O'Neill Dr to Daisy St N.	5 days	Mon 7/6/20	Fri 7/10/20	[Summary Bar]																		
22	Lower Existing Utilities	1 day	Mon 7/6/20	Mon 7/6/20	[Task Bar]																		
23	Grind 0.20' AC	1 day	Tue 7/7/20	Tue 7/7/20	[Task Bar]																		
24	Install 0.20' ARHM Overlay	1 day	Wed 7/8/20	Wed 7/8/20	[Task Bar]																		
25	Adjust Utilities	2 days	Thu 7/9/20	Fri 7/10/20	[Task Bar]																		
26	Phase 2B - O'Neill Dr to Daisy St N.	5 days	Mon 7/13/20	Fri 7/17/20	[Summary Bar]																		
27	Lower Existing Utilities	1 day	Mon 7/13/20	Mon 7/13/20	[Task Bar]																		
28	Grind 0.20' AC	1 day	Tue 7/14/20	Tue 7/14/20	[Task Bar]																		
29	Install 0.20' ARHM Overlay	1 day	Wed 7/15/20	Wed 7/15/20	[Task Bar]																		
30	Adjust Utilities	2 days	Thu 7/16/20	Fri 7/17/20	[Task Bar]																		
31	Striping - 1st Coat	1 day	Fri 7/17/20	Fri 7/17/20	[Task Bar]																		
32	Phase 3A - Daisy St N. to Windmill Ave.	5 days	Mon 7/20/20	Fri 7/24/20	[Summary Bar]																		
33	Lower Existing Utilities	1 day	Mon 7/20/20	Mon 7/20/20	[Task Bar]																		
34	Grind 0.20' AC	1 day	Tue 7/21/20	Tue 7/21/20	[Task Bar]																		
35	Install 0.20' ARHM Overlay	1 day	Wed 7/22/20	Wed 7/22/20	[Task Bar]																		

Project: 5676.03 - O'Neill Dr & Date: Wed 6/10/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

O'Neill Dr and Sienna Pkwy Asphalt Overlay
 County of Orange | PM204-003
 Excel Paving Company | Job No. 5676.03

ID	Task Name	Duration	Start	Finish	14, '20	Jun 21, '20	Jun 28, '20	Jul 5, '20	Jul 12, '20	Jul 19, '20	Jul 26, '20	Aug 2, '20	Aug 9, '20	Aug 16, '20	Aug 23, '20	Aug 30, '20	Sep 6, '20	Sep 13, '20																																																	
					T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M
36	Adjust Utilities	2 days	Thu 7/23/20	Fri 7/24/20																																																															
37	Phase 3B - Daisy St N. to Windmill Ave.	5 days	Mon 7/27/20	Fri 7/31/20																																																															
38	Lower Existing Utilities	1 day	Mon 7/27/20	Mon 7/27/20																																																															
39	Grind 0.20' AC	1 day	Tue 7/28/20	Tue 7/28/20																																																															
40	Install 0.20' ARHM Overlay	1 day	Wed 7/29/20	Wed 7/29/20																																																															
41	Adjust Utilities	2 days	Thu 7/30/20	Fri 7/31/20																																																															
42	Striping - 1st Coat	1 day	Fri 7/31/20	Fri 7/31/20																																																															
43	Phase 4A - Windmill Ave. to Crown Valley Pkwy	5 days	Mon 8/3/20	Fri 8/7/20																																																															
44	Lower Existing Utilities	1 day	Mon 8/3/20	Mon 8/3/20																																																															
45	Grind 0.20' AC	1 day	Tue 8/4/20	Tue 8/4/20																																																															
46	Install 0.20' ARHM Overlay	1 day	Wed 8/5/20	Wed 8/5/20																																																															
47	Adjust Utilities	2 days	Thu 8/6/20	Fri 8/7/20																																																															
48	Phase 4B - Windmill Ave. to Crown Valley Pkwy	5 days	Mon 8/10/20	Fri 8/14/20																																																															
49	Lower Existing Utilities	1 day	Mon 8/10/20	Mon 8/10/20																																																															
50	Grind 0.20' AC	1 day	Tue 8/11/20	Tue 8/11/20																																																															
51	Install 0.20' ARHM Overlay	1 day	Wed 8/12/20	Wed 8/12/20																																																															
52	Adjust Utilities	2 days	Thu 8/13/20	Fri 8/14/20																																																															
53	Striping - 1st Coat	1 day	Fri 8/14/20	Fri 8/14/20																																																															
54	Phase 5A - O'Neill Dr Loop	7 days	Mon 8/17/20	Tue 8/25/20																																																															
55	Lower Existing Utilities	1 day	Mon 8/17/20	Mon 8/17/20																																																															
56	Grind 0.20' AC	2 days	Tue 8/18/20	Wed 8/19/20																																																															
57	Install 0.20' ARHM Overlay	2 days	Thu 8/20/20	Fri 8/21/20																																																															
58	Adjust Utilities	2 days	Mon 8/24/20	Tue 8/25/20																																																															
59	Phase 5B - O'Neill Dr Loop	8 days	Wed 8/26/20	Fri 9/4/20																																																															
60	Lower Existing Utilities	1 day	Wed 8/26/20	Wed 8/26/20																																																															
61	Grind 0.20' AC	2 days	Thu 8/27/20	Fri 8/28/20																																																															
62	Install 0.20' ARHM Overlay	2 days	Mon 8/31/20	Tue 9/1/20																																																															
63	Adjust Utilities	2 days	Wed 9/2/20	Thu 9/3/20																																																															
64	Striping - 1st Coat	2 days	Thu 9/3/20	Fri 9/4/20																																																															
65	Install Crosswalk Warning Light System	3 days	Mon 9/7/20	Wed 9/9/20																																																															
66	Install Traffic Loops	2 days	Mon 9/7/20	Tue 9/8/20																																																															
67	Final Coat Striping & RPMs	5 days	Mon 9/7/20	Fri 9/11/20																																																															
68	Final Clean Up / Punch List	5 days	Mon 9/14/20	Fri 9/18/20																																																															
69	Project Complete	0 days	Fri 9/18/20	Fri 9/18/20																																																															

Project: 5676.03 - O'Neill Dr & Date: Wed 6/10/20

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			